

Jobsite News

October, 2007

Douglas Gaddy, Sr.
Project Manager

douglas@hillcon.com
e-mail

Raymond Smith
Superintendent

01/26/08
Completion Date

"The last thing we do
is Build"

HILL
CONSTRUCTION



Services

- Case Studies
- Design/Build Coordination
- Conceptual Estimating
- Preliminary Estimating
- Building System Estimates
- Design Development Estimating
- Final Estimates
- Scheduling
- Value Engineering



2430 Mall Drive
North Charleston



Received fixtures for installation in newly renovated 4th & 2nd floor restrooms

This month's Schedule:

- Demolition of lobby tile on 2nd floor
- Complete 2nd and 4th floor restroom renovations
- Complete demolition in first floor UPS tenant space

Last month's progress:

- Removed storefront on floors 2-4 in order to complete air handler swap
- Completed a majority of the demolition on the 2nd floor
- Began demolition on the 1st floor



Have completed majority of the demolition on 2nd floor



New air handlers on 4th and 3rd floors have been swapped out



Demolition has begun on 1st floor